FEHR GRAHAM
ENGINEERING & ENVIRONMENTAL

Memo to: Mr. Russell Stokes – Mayor
Subject: Monthly Engineering Report – July

From: Fehr Graham
Date: August 21, 2019

A. Metronet:

Installation of conduits continue within town and County Right of Way as well as easements. Restoration is occurring as sections are completed. Construction will extend through the fall.

B. Survey Work:

Legal descriptions, and graphic plats if needed, have been prepared for nearly all properties. Additional lists of platted lots are being comprised.

C. MFT:

The 2019 MFT project was awarded to low bidder Peter Baker & Sons. The total project costs are approximately $205,000. The MFT budget resolution was $185,000. The remainder will come from another town fund.

The project consists of milling and paving North Avenue from Prairie to Spruce, Spruce from Pine to North, and Nina from North to Carol Avenue.

The project is expected to begin in late August and be completed in three weeks.

D. Miscellaneous Items:

- Attendance at Board meetings, as requested.
- Building permit engineering review, as needed.
- Sidewalk and driveway inspections, as necessary.
- Meet with potential developers/owners, as needed.
- Monthly NPDES inspections.
- Representation at DSATS meetings, as scheduled.

Respectfully Submitted,

Brandy C. Williams

Brandy. C. Williams, PE, PLS
Town Engineer

O:\Cortland, Town of\Monthly Reports\July 2019 Eng Report.docx